



# Clatsop County Jail

## Three Week Look-Ahead Schedule

Tue 3/9/21

ID	Task Name	Duration	Start	Finish	8	13	18	23	28	April 2021	2	7	12
1	Erosion Control	2 days	Mon 3/15/21	Tue 3/16/21									
2	Safe Off MEP Prior To Demolition	2 days	Mon 3/15/21	Tue 3/16/21									
3	Demo Courtyard Awnings/Doors/Win.	5 days	Wed 3/17/21	Wed 3/24/21									
4	Existing Interior Demolition	20 days	Mon 3/29/21	Thu 4/29/21									
5	South Building Demolition	6 days	Wed 3/17/21	Thu 3/25/21									
6	West Bldg Demo to Slab Level	10 days	Wed 3/24/21	Thu 4/8/21									
7	Courtyard Underground MEP Demo	4 days	Thu 3/18/21	Wed 3/24/21									
8	Courtyard Underground Storm Install	8 days	Thu 3/25/21	Thu 4/8/21									
9	Excavate New Building Footprint	8 days	Mon 3/29/21	Thu 4/8/21									
10	Build Crane Road	8 days	Mon 3/29/21	Thu 4/8/21									